

Questions & Answers - 1

Solicitation

20-188-001 - Traut Elementary School Site Regrading and Concrete Replacement

Buying Organization

Poudre School District

No	Question/Answer	Question Date
Q1	<p>Question: Awing and Concrete Can the bid just be for the concrete removal and replacement and not for any awning work?</p> <p>Answer: Yes. The awning, gutter and downspout work will be completed by the owner.</p>	02/20/2020
Q2	<p>Question: irrigation lines Is there an estimated depth of the existing irrigation lines?</p> <p>Answer: The estimated depth of the irrigation lines, per District Tech Specs main lines are 24" deep, and lateral lines are 12" deep. They should also be sleeved.</p>	02/26/2020
Q3	<p>Question: Irrigation shut off Will the irrigation be shut off? What are the water requirements for the temporarily un-irrigated landscape?</p> <p>Answer: The irrigation can be shut off, and with the anticipated time off being a week or so, this should not be a problem with the adjacent landscaping.</p>	02/26/2020
Q4	<p>Question: Structural Fill Please clarify the structural fill specifications. 2'-0" depth?</p> <p>Answer: The 2'0" structural fill refers to the "concrete fire-lane structural sidewalk detail", and does not apply in this situation. The intent is to remove the existing concrete, and adjust/modify the underlying conditions to promote drainage away from the building, and replace with new concrete.</p>	02/26/2020
Q5	<p>Question: doweling specification Please clarify the doweling requirements. 6'-0" spacing?</p> <p>Answer: The 6'0" dowel spacing requirement also refers to the above mentioned detail, and does not apply in this situation</p>	02/26/2020
Q6	<p>Question: Concrete Joints Are the concrete joints to be saw-cut or troweled?</p> <p>Answer: The concrete joints can be saw-cut, instead of troweled.</p>	02/26/2020